



PO Box 909 • Willis, TX 77378 • (936)756-7721

NEW WELL- MATERIAL SETTING

Customer: Corpus Christi Water Date: 7/28/2025
Well Name: Nueces Well 9 Work Order No.: 3667
Production well design: 20" x 14" Gravel pack: PFS Aggregates 12-20 Slot size (in.): 0.025
Surface casing material: 20" x .375" WT Carbon Steel Liner material: 14" .500" WT Carbon Steel Underream size (in.): 26"

DEPTH (ft.)	DESCRIPTION	BLANK LINER (ft.)	PIPE BASE SCREEN (ft.)
0 - 430	20" x .375" wall blank casing		
0 - 440	14" x .500" wall blank liner	440	
440 - 475	14" s.s. pipe base screen		35
475 - 517	14" x .500" wall blank liner	42	
517 - 524	14" s.s. pipe base screen		7
524 - 550	14" x .500" wall blank liner	26	
550 - 578	14" s.s. pipe base screen		28
578 - 584	14" x .500" wall blank liner	6	
584 - 612	14" s.s. pipe base screen		28
612 - 636	14" x .500" wall blank liner	24	
636 - 650	14" s.s. pipe base screen		14
650 - 686	14" x .500" wall blank liner	36	
686 - 695	14" s.s. pipe base screen		9
695 - 734	14" x .500" wall blank liner	39	
734 - 739	14" s.s. pipe base screen		5
739 - 758	14" x .500" wall blank liner	19	
758 - 772	14" s.s. pipe base screen		14
772 - 780	14" x .500" wall blank liner	8	
780 - 808	14" s.s. pipe base screen		28
808 - 828	14" blank liner & B.P.V.	20	
828 - 888	cement plug		

TOTAL MATERIALS

TOTAL AMOUNT of 20" x .375" wall surface casing..... 430 ft.
14" x .500" wall blank liner & B.P.V..... 660 ft.
14" x .500" wall pipe base s.s. screen..... 168 ft.

Datum point (ft.): 8 ft. above ground level